**GOVERNMETN OF ANDHRA PRADESH**
**ABSTRACT**

TWD- Entrustment of work to M/S R.P.Reddy &Co., of Nellore for providing B.T.surface to the road from Poothikavalasa to Eathamanuguda (Ring Road) in Seethampeta (M) Srikakulam (Dt) under IAP – Extension of Agreement Time upto 31-5-2015 – Accord permission- Orders – Issued.

---

**TRIBAL WELFARE (BUD) DEPARTMENT**

**G.O.RT.No. 419** Dated:09-10-2015
Read :-

From the E-n-C, TW, Hyd. Lr.No.DEE-IV/AEE-5/IAP/P.valasa to E.guda/2015,dt:14-08-2015.

***

**O R D E R:-**

In the reference read above, the Engineer in Chief, Tribal Welfare has stated that providing B.T.surface to the road from Poothikavalasa to Eathamanuguda (Ring Road) in Seethampeta (M) of Srikakulam (Dt) sanctioned under IAP grant with E/A Rs.200.00 lakhs, and the work was entrusted to M/S R.P.Reddy &Co., Nellore with a tender premium of 16.29% less than the Estimated Contract Value(ECV). He has further stated that as per agreement the firm M/S R.P.Reddy &Co., Nellore have to complete the work on or before 19.11.2013. But the firm has not completed the work within the agreement time and applied EOAT upto 31-5-2014. The EOAT was sanctioned upto 31.05.2014 duly imposing penalty of Rs.61,439/- vide the E-n-C (TW) Memo No.DEE-II/AEE-II/P.Valasa toE.Guda/IAP/2012, dt. 25-6-2014. But the firm has not completed the work within the sanctioned EOAT period.

2. The E-n-c has further stated that the S.E.(TW) Visakhapatnam has submitted 2nd time extension of time over and above agreement time upto 15.04.2015 i.e.(319) days from the date of expiry of 1st EOAT i.e. 31.05.2014 for completion of balance work, out of which recommended (120) days exemption stating the reasons viz., to delay in Hud Hud Tufan, Election notification, non availability of material and attending to rectifications occurred during two (2) cyclones and for balance (199) days penalized as per agreement clause @1/2000 for balance work per day i.e. 1/2000 X 734145= Rs.73,047/-

3. He has further stated that the 1st EOAT upto (192) days and 2nd EOAT upto (319) days i.e. a total period of (511) days which is over and above (1) year period, which is above the perview of E-n-C, as per G.O.Ms.No.61, S.W.(TW.Ser.1) Dept., dt:13.08.2007 as the E-n-C is delegated the power to accord grant of EOAT upto (1) year only.

4. The E-n-C has requested the Government to accord the EOAT upto 15.04.2015 i.e. for a total period of (511) days over and above actual completion date i.e. 19.11.2013, duly imposing LD of Rs.1,34,486/-(out of which Rs.61,439/- was already levied on the contractor's payment and balance of Rs.73,047/- was to be imposed).

1. The Government after careful examination in the matter hereby accord the EOAT for the work "providing B.T.surface to the road from Poothikavalasa to Eathamanuguda (Ring Road) in Seethampeta (M) Srikakulam (Dt)" sanctioned under IAP grant upto 15-4-2015 i.e for a total period of (511) days over and above actual completion date i.e 19-11-2013, duly imposing LD of Rs.1,34,486/-(out of which Rs.61,439/- was already levied on the contractor's payment and balance of Rs.73,047/- was to be imposed) due to delay in Hud Hud tufan, Election notification and non-availability of material etc.

6. The Engineer-in-Chief, Tribal Welfare, A.P., Hyderabad shall take necessary action in the matter.

7. This order issues with the concurrence of Finance (EBS-III) Department vide their U.O.No.17138/159/A2/EBS-III/15, dated 7-9-2015.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**DR.A.VIDYA SAGAR**
**PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief, A.P., Hyderabad.
The Director of Tribal Welfare, A.P., Hyderabad.

The Superintending Engineer (TW) Visakhapatnam.
The District Treasury Officer, Visakhapatnam.
Copy to:
The P.S.to Minister (SWE&TWE)
The P.S. to Prl.Secy. TW Dept.

**// FORWARDED::BY::ORDER//**

**SECTION OFFICER**